# COMPLETION REPORT

| | | |
|---|---|---|
| 1 | Name of the Work | Providing and laying PVC pipe line for water supply in Abbigere, Medarahalli and KG Halli in ward no.12 Shettyhalli Sub Division. |
| 2 | Sanctioned Estimate No. and date | EE/DD/TS/ /2020-21<br>Dated: |
| 3 | Head of Account which is chargeable | P1802 (Job Code 012-20-000116) |
| 4 | Instrument Order No. and date | EE/DD/WO/200/20-21 dated: 16.03.2021 |
| 5 | Name of Contractor | Smt K. Manjula |
| 6 | Work started | 16.03.2021 |
| 7 | Work Completion | 11.12.2021 |
| 8 | Time Stipulated for Completion of Work | 60 days |
| 9 | Delay in Execution of Work | Due to Covid 19 lack of Labours |
| 10 | Measurement recorded in | MB No. 4895/2020-21<br>Page No. 489416-23 |
| 11 | Check Measurement of the Asst | AEE, Shettyhalli Sub Division |
| 12 | Name of the office/official in charge of the work | ward no 12 shetty halli sub division |
| | a) Asst. Eng/Junior Engineer | S.N. Krishnamurthy, AE |
| | b) Asst. Executive Engineer | Janardhan, AEE |

| Sanctioned Estimated Amount | Amount Claims as per actually Vide as per bills | Excess | Savings |
|---|---|---|---|
| Rs. 35.00 Lakhs | Rs. 3616460.74 | - | - |

1. Certified that the above has been completed within the stipulated time noted in the
2. Certified that the contractor has delayed and completed the work for which necessary fine recovered
3. Certified that the above work has been executed by the contractor satisfactory in

Assistant Engineer
Ward no.12

Asst Executive Engineer
Shettyhalli sub division

Executive Engineer
Dasarahalli Division

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ದಾಸರಹಳ್ಳಿ ವಲಯ